

2009 SSA Road Construction Project Schedule*

WEEK OF JUNE 15:

Concrete Work – Remove June 15, Pour June 16, Access By June 20:

Stone Creek South from Echo Lake to Cul-de-Sac

North and South Meadow Lane West from Stone Creek to Cul-de-Sac

Harvest Glen West from Stonecreek to Cul-de-Sac

Norbert South from Darlington to John

James South from Darlington to John

John East from Darlington to Cul-de-Sac

Heron North from Darlington to Cul-de-Sac

Aberdeen Innercircle

The Village of Hawthorn Woods and the Public Works Department thank you for your patience and understanding during the construction phases of this project!

****Schedule is weather dependent***

***** When the concrete ribbon is installed, access to driveway will be restricted for several days. Parking will be allowed on the street.***

LONG-TERM CONSTRUCTION PLAN:

Asphalt Patching and Driveway Restoration – Complete in all areas by July 4th.

Heat Scarification Paving – Week of July 6th

Surface Paving – mid-to-late July

