

VILLAGE OF HAWTHORN WOODS
HAWTHORN WOODS COUNTRY CLUB

PREPARED BY TOLL BROTHERS
DATE: 4/17/07

| STREET NAME | LENGTH | PHASE | PROOF ROLL OF ROADWAY TO DETERMINE PATCHING | PATCHING TO BE COMPLETED | CURB AND SIDE WALK WALK THRU | CURB AND SIDEWALK REMOVAL AND REPLACEMENT | BEGIN RESURFACING OF ROADWAY | ROADWAY CONSTRUCTION COMPLETED |
|-------------------------|--------|-------|---|--------------------------|------------------------------|---|------------------------------|--------------------------------|
| TOURNAMENT DRIVE EAST | 1920 | 1 | 5/7/2007 | 5/29/2007 | 5/1/2007 | 5/25/2007 | 7/9/2007 | 7/23/2007 |
| TOURNAMENT DRIVE SOUTH | 4560 | 1 | 5/8/2007 | 5/29/2007 | 5/2/2007 | 5/25/2007 | 7/11/2007 | 7/25/2007 |
| OPEN PARKWAY SOUTH | 1770 | 3 | 5/9/2007 | 5/29/2007 | 5/5/2007 | 5/28/2007 | 7/11/2007 | 7/25/2007 |
| OPEN PARKWAY (ENTRANCE) | 300 | 3 | 5/9/2007 | 5/30/2007 | 5/5/2007 | 5/28/2007 | 7/11/2007 | 7/25/2007 |
| OPEN PARKWAY NORTH | 4380 | 4 | 5/10/2007 | 5/30/2007 | 5/8/2007 | 5/29/2007 | 7/16/2007 | 7/31/2007 |
| HAWTHORN RIDGE DRIVE | 3090 | 6 | Est dev start 2009 | Est dev start 2009 | Est dev start 2009 | Est dev start 2009 | Est dev start 2009 | Est dev start 2009 |
| CRYSTAL DOWNS DRIVE | 1770 | 5 | Est dev start 2010 | Est dev start 2010 | Est dev start 2010 | Est dev start 2010 | Est dev start 2010 | Est dev start 2010 |
| OAKLAND HILLS COURT | 510 | 5 | Est dev start 2010 | Est dev start 2010 | Est dev start 2010 | Est dev start 2010 | Est dev start 2010 | Est dev start 2010 |
| SOMERSET HILLS COURT | 780 | 1 | 5/11/2007 | 5/30/2007 | 5/9/2007 | 5/29/2007 | 7/16/2007 | 7/31/2007 |
| RED TAIL DRIVE | 1160 | 1 | 5/14/2007 | 5/31/2007 | 5/9/2007 | 5/30/2007 | 7/18/2007 | 8/2/2007 |
| WINGED FOOT DRIVE | 230 | 2 | 5/14/2007 | 5/31/2007 | 5/9/2007 | 5/30/2007 | 7/18/2007 | 8/2/2007 |
| TOURNAMENT DRIVE NORTH | 5730 | 2 | Start work in June 2008 | Start work in June 2008 | Start work in May 2008 | Start work in June 2008 | Start work in July 2008 | Complete work end July 2008 |
| DORAL DRIVE | 2180 | 1 | Start work in June 2008 | Start work in June 2008 | Start work in May 2008 | Start work in June 2008 | Start work in July 2008 | Complete work end July 2008 |
| TURNBURY COURT | 600 | 1 | Start work in June 2008 | Start work in June 2008 | Start work in May 2008 | Start work in June 2008 | Start work in July 2008 | Complete work end July 2008 |
| BRIAR CREEK DRIVE | 2000 | 3 | Start work in June 2008 | Start work in June 2008 | Start work in May 2008 | Start work in June 2008 | Start work in July 2008 | Complete work end July 2008 |
| WHISPER CREEK COURT | 180 | 3 | Start work in June 2008 | Start work in June 2008 | Start work in May 2008 | Start work in June 2008 | Start work in July 2008 | Complete work end July 2008 |
| RIVER HIGHLANDS DRIVE | 900 | 5 | Est dev start 2009 | Est dev start 2009 | Est dev start 2009 | Est dev start 2009 | Est dev start 2009 | Est dev start 2009 |
| BETHPAGE CIRCLE | 530 | 5 | Est dev start 2009 | Est dev start 2009 | Est dev start 2009 | Est dev start 2009 | Est dev start 2009 | Est dev start 2009 |
| OLYMPIA FIELDS COURT | 1245 | 4 | Start work in June 2008 | Start work in June 2008 | Start work in May 2008 | Start work in June 2008 | Start work in July 2008 | Complete work end July 2008 |
| HARBORSIDE WAY | 870 | 2 | Start work in June 2008 | Start work in June 2008 | Start work in May 2008 | Start work in June 2008 | Start work in July 2008 | Complete work end July 2008 |
| SHOREACRES DRIVE | 340 | 2 | Start work in June 2008 | Start work in June 2008 | Start work in May 2008 | Start work in June 2008 | Start work in July 2008 | Complete work end July 2008 |
| CHAMPIONSHIP PARKWAY | 1980 | 2 | Start work in June 2008 | Start work in June 2008 | Start work in May 2008 | Start work in June 2008 | Start work in July 2008 | Complete work end July 2008 |
| TWIN EAGLES COURT | 920 | 3 | Start work in June 2008 | Start work in June 2008 | Start work in May 2008 | Start work in June 2008 | Start work in July 2008 | Complete work end July 2008 |
| EAGLE RIDGE DRIVE | 1870 | 2 | Start work in June 2008 | Start work in June 2008 | Start work in May 2008 | Start work in June 2008 | Start work in July 2008 | Complete work end July 2008 |
| RUFFLED FEATHERS COURT | 190 | 2 | Start work in June 2008 | Start work in June 2008 | Start work in May 2008 | Start work in June 2008 | Start work in July 2008 | Complete work end July 2008 |
| GLENN EAGLES COURT | 205 | 2 | Start work in June 2008 | Start work in June 2008 | Start work in May 2008 | Start work in June 2008 | Start work in July 2008 | Complete work end July 2008 |

ALL DATES ARE START DATES